



Oklahoma Operations

Calvin L. Watts II
President

Joe Holt
Executive Vice President

Donita Huff
Secretary/Treasurer

Texas Operations

Charles L. Watts
President

H. E. Wood
Vice President

Joyce Lambert
Secretary

C. Watts and Sons Construction Co., Inc.

Current Jobs in Progress as of 8/1/06

Childress County-FM 94 Childress County, Texas	Contract: \$ 5,754,221.08 To Complete: \$ 3,794,784.43 Pct Complete: 34.05%	Road work Start date: Winter, 2006 Completion date: Spring, 2007	TxDOT Construction Division J. Scott Nichols
OU Weather Center Norman, Oklahoma	Contract: \$ 495,108.00 To Complete: \$ 20,000.00 Pct Complete: 95.96%	Grading and site work Start date: Aug, 2003 Completion date: Fall, 2006	Boldt Construction Bill White 752-5885
U. S. Grant High School Oklahoma City, OK	Contract: \$ 412,428.50 To Complete: \$ 62,034.85 Pct Complete: 84.96%	Grading and site work Start date: Nov, 2004 Completion date: Summer, 2006	Boldt Construction Paul Lavoie 752-5885
Durant Multi Sports Complex City of Durant, Oklahoma	Contract: \$ 889,105.00 To Complete: \$ 10,000.00 Pct Complete: 98.88%	Grading, compaction and site work Start date: August, 2005 Completion date: Summer, 2006	Mid-Plains Construction Durant, OK 580-924-0289
Wilbarger Co. STP 2005(691) Texas TDOT Job	Contract: \$ 3,861,864.76 To Complete: \$ 1,792,057.98 Pct Complete: 53.60%	Road work Start date: November, 2005 Completion date: Summer, 2006	Austin Bridge Irving, Texas 214-596-7300
New Dominion	Contract: \$ 70,580.00 To Complete: \$ 18,125.00 Pct Complete: 74.32%	Site Grading Start date: February, 2006 Completion date: Summer, 2006	New Dominion, LLC Tulsa, OK 918-587-6242
SW Regional Health Center	Contract: \$ 240,656.00 To Complete: \$ 8,400.00 Pct Complete: 96.51%	Site Grading Start date: March, 2006 Completion date: Winter, 2006	Flintco, Inc. Oklahoma City 405-670-6568
Centennial Elementary School	Contract: \$ 440,000.00 To Complete: \$ 13,700.00 Pct Complete: 96.89%	Site Grading Start date: April, 2006 Completion date: July, 2006	Gail Armstrong Const. Norman, OK 405-329-1460
Devon Energy	Contract: \$ 143,498.00 To Complete: \$ 21,103.00 Pct Complete: 85.29%	Site Grading Start date: June, 2006 Completion date: July, 2006	Wynn Construction Oklahoma City, OK 405-232-9107
Bessie Waste Water Tmnt Imp.	Contract: \$ 634,749.85 To Complete: \$ 634,749.85 Pct Complete: 0.00%	Site Grading Start date: Summer, 2006 Completion date: Fall, 2006	Bessie Public Wks Auth. Bessie, OK
Douglas Elementary	Contract: \$ 527,599.00 To Complete: \$ 66,440.00 Pct Complete: 87.41%	Site Grading Start date: Summer, 2006 Completion date: Summer, 2006	Denson Construction Tyler, TX 903-570-2169
Bonner Elementary	Contract: \$ 364,841.00 To Complete: \$ 236,640.00 Pct Complete: 35.14%	Site Grading Start date: Summer, 2006 Completion date: Fall, 2006	WRL General Contractors Flint, Texas 903-894-7768
Austin Elementary	Contract: \$ 242,000.00 To Complete: \$ 197,100.00 Pct Complete: 18.55%	Site Grading Start date: Summer, 2006 Completion date: Summer, 2006	RPR Construction Tyler, TX 903-592-7166
Hinton Landfill Cell 4	Contract: \$ 1,632,215.75 To Complete: \$ 1,632,215.75 Pct Complete: 0.00%	New Cell Excavation Start date: Summer, 2006 Completion date: Fall, 2006	Denson Construction Tyler, TX 903-570-2169
Johnson Farms Addition	Contract: \$ 89,934.00 To Complete: \$ 10,000.00 Pct Complete: 88.88%	Site Grading Start date: Summer, 2006 Completion date: Summer, 2006	E & J Development Yukon, OK 405-577-2600
Watermark Church	Contract: \$ 256,837.00 To Complete: \$ 256,837.00 Pct Complete: 0.00%	Site Grading Start date: Summer, 2006 Completion date: Summer, 2006	Rogers O'Brien Dallas, TX
Blackwell Waste Water Plant	Contract: \$ 69,962.00 To Complete: \$ 69,962.00 Pct Complete: 0.00%	Cut and Fill Start date: Summer, 2006 Completion date: Summer, 2006	Wynn Construction Oklahoma City, OK 405-232-9107
Newcastle Middle School	Contract: \$ 199,425.00 To Complete: \$ 179,245.00 Pct Complete: 10.12%	Site Grading Start date: Summer, 2006 Completion date: Fall, 2006	Globe Construction Oklahoma City, OK 405-478-3502
Vermeer Oklahoma City	Contract: \$ 119,635.00 To Complete: \$ 119,635.00 Pct Complete: 0.00%	Site Grading Start date: Summer, 2006 Completion date: Fall, 2006	Rose Construction Olathe, Kansas
Whipponwill Estates	Contract: \$ 117,750.00 To Complete: \$ 117,750.00 Pct Complete: 0.00%	Site Grading Start date: Summer, 2006 Completion date: Fall, 2006	Crosswinds Development Oklahoma City, OK 405-720-0800
Glenhurst V	Contract: \$ 71,412.00 To Complete: \$ 71,412.00 Pct Complete: 0.00%	Site Grading Start date: Summer, 2006 Completion date: Fall, 2006	Coyle Enterprises Oklahoma City, OK 405-842-3324
Will Rogers Air Port Parking Lot 3	Contract: \$ 114,645.00 To Complete: \$ 114,645.00 Pct Complete: 0.00%	Grading Start date: Summer, 2006 Completion date: Fall, 2006	Lippert Brothers Oklahoma City, OK 405-478-3580
Totals	Contracts: \$ 11,226,570.43 To Complete: \$ 6,004,747.13		